

# Town of Lakeview, Oregon

## Water System Improvements

### Phase 1

## Project Progress Report



May 9, 2023

**Presented By:**

Troy Baker, P.E.



# Topics of Discussion

- Tasks completed to date
- What's next?
- Project schedule



# Tasks Completed to Date

- Design-grade mapping (flight and aerial topographic base mapping)
- Water quality sampling, testing and data analysis – Technical Memo prepared
- Water treatment facility process and technical alternatives analysis – Tech Memo prepared



# Tasks Completed to Date

- Prepared Request for Proposals (RFP) Documents for Water Treatment Facility Equipment Package Procurement
- Issued RFP
- Received and scored/ranked Water Treatment Equipment Package proposals



# Tasks Completed to Date

- Issued Notice of Intent to Award Procurement Contract
- Executed a Pilot Study Memorandum of Understanding with selected vendor (Loprest)



# What's Next

- Loprest completes Pilot Study (begin May 15, 2023, run for about 3 weeks). Complete Pilot Study Report
- If Pilot Study documents proof that proposed system successfully treats water, execute Procurement Contract between Town and Loprest
- Complete Phase 1 (Pre-design report and 30 percent design) based on WTF equipment package



# Anticipated Project Schedule

- Phase 1 (30% Design) – Dec. 2023
- Phase 2 (Final Design/Bidding) – Sept. 2024
- WT Equipment Package Delivery – Aug. 2025
- Phase 3 (Construction – 18 months) – Aug. 2026

